



**DATE:** July 2, 2015

**CATEGORY:** Consent

**DEPT.:** Public Works

**TITLE:** **Vassar Avenue Reconstruction,  
Projects 11-31 and 12-30 – Accept  
Construction**

### **RECOMMENDATION**

Accept Vassar Avenue Reconstruction, Projects 11-31 and 12-30, and authorize the final contract payment.

### **BACKGROUND**

On April 8, 2014, the City Council authorized the award of the construction contract within the project budget for Vassar Avenue Reconstruction, Projects 11-31 and 12-30, to Graniterock Company, Inc., of San Jose, California, at the low bid price of \$400,755 plus a \$40,000 construction contingency for a total contract amount of \$440,755. The project placed 1,469 tons of hot-mix asphalt and replaced 6,343 square feet of sidewalk and 1,559 lineal feet of curb and gutter.

### **ANALYSIS**

The final construction cost of \$424,968 is within the construction budget of \$440,755, including two change orders to install blue reflective markers and a final item adjustment for a total of \$24,213. All work has been completed in accordance with the plans and specifications.

### **FISCAL IMPACT**

Vassar Avenue Reconstruction, Projects 11-31 and 12-30, is funded with \$50,000 from the Construction/Conveyance Tax Fund and \$530,000 from the Gas Tax Fund, for total funding of \$580,000. The total project expenditure is estimated to be \$554,000. Upon project close out, any remaining balance will be returned proportionately to the City funding sources.

**ALTERNATIVES**

Determine that the improvements have not been completed in conformance with City standards and decline to accept the improvements until they are completed to the satisfaction of the Council.

**PUBLIC NOTICING** – Agenda posting.

Prepared by:

Andy Chang  
Senior Civil Engineer

Approved by:

Michael A. Fuller  
Public Works Director

Daniel H. Rich  
City Manager

AC/3/CAM  
913-07-02-15CR-E

cc: APWD – Solomon, PCE – Macaraeg, PCE – Au, SCE – Chang, ACE – Houghton,  
SC/T, F/c