Project March 16	ct Sc	hedule			· ·					/				•		Castr	o Street	Medians	Mour	lall Plaza ntain View, CA
ID	0	Task Name	Duration	Start	Finish	Predecessors	2017 Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	2018 Jan	Feb
1	-	1 CD - La Contract Foli 2017	0.45	T 0/00/47	Tue 0/00/47			_											t t t	
		Award of Design Contract, Feb., 2017	0 days	Tue 2/28/17	Tue 2/28/17 Tue 2/28/17				2/28										1	
3 4		Commence Design, Feb., 2017	0 days	Tue 2/28/17	1 UU ZIZOI I I	2		7	2/28										1	
. 5		PHASE I: PRELIMINARY DESIGN	23 days	Tue 2/28/17	Thu 3/30/17				:										1 1	
6		1.01 Start-Up Meeting	0 days	Tue 2/28/17	Tue 2/28/17				-2/28										1 1	
		1.02 Site Reconnaissance	1 day	Wed 3/8/17	Wed 3/8/17	1	_													
1 1		1.03 Project Schedule	1 day	Wed 3/1/17	Wed 3/1/17		·													
1. 1	ii.	Contract executed	0 days	Fri 3/10/17	Fri 3/10/17				3/10										i	
10		x.xx Topographic survey	15 days	Fri 3/10/17	Thu 3/30/17	9	-												1	
11		1.04 Data Review	5 days	Tue 2/28/17	Mon 3/6/17	6														
12		1.05 Base Sheet Preparation	1 day	Tue 2/28/17	Tue 2/28/17	6			ħ :										 	
13								Į.	"										1	
14		PHASE II: SCHEMATIC DESIGN	39 days	Thu 3/2/17	Tue 4/25/17			•	7										1	
15		2.01 Concept Plan Preparation	10 days	Thu 3/2/17		12,7FF+5 days				İ									1 1 5	
16		2.02 Cost Estimate Preparation	2 days	Tue 3/14/17	Wed 3/15/17	Ī												,	1	
		2.03 Staff Meeting	0 days	Thu 3/16/17	Thu 3/16/17				3/16	3						\			1	
18		2.04 Revise Concept Plans	5 days	Thu 3/16/17	Wed 3/22/17															
19	DESCRIPTION OF THE PERSON OF T	2.05 Prepare Commission Meeting Materials	5 days	Thu 3/23/17	Wed 3/29/17															
		2.06 P & R Commission Meeting (4/12) 2.07 Preferred Concept Prep (optional)	0 days	Wed 4/12/17 Wed 4/12/17	Tue 4/18/17	19FF+5 days	_			44/12										
21		X.XX Preferred concept review (optional)	5 days 0 days	Tue 4/18/17	Tue 4/18/17				į		40									
23		2.08 Prepare Council Meeting Materials	0 days	Tue 4/18/17	Tue 4/18/17		_				10								1	
		2.09 C.C. Mtg Assistance (4/25)	0 days	Tue 4/25/17		23FF+5 days					44/25									
25			1	7.00						Y	1,720									
26		PHASE III: DESIGN DEV / CONSTRUCTION DOC'S	95 days	Wed 4/26/17	Tue 9/5/17		_								u					
27		3.01 65% Submittal Preparation	20 days	Wed 4/26/17	Tue 5/23/17	24,10									•					
28		3.02 Staff Meeting	0 days	Tue 5/23/17	Tue 5/23/17	27			:	1.5		₇ 5/23								
29		X.XX Staff Review Period	15 days	Wed 5/24/17	Tue 6/13/17	28			;		Ì	L.							1	
30		3.03 95% Submittal Preparation	15 days	Wed 6/14/17	Tue 7/4/17														1	
31		3.04 Staff Meeting	0 days	Tue 7/4/17	Tue 7/4/17				*				7/4			•				
32		X.XX Staff Review Period	15 days	Wed 7/5/17	Tue 7/25/17				1 1 1											
33		3.05 Draft 100% Submittal Development	15 days	Wed 7/26/17	Tue 8/15/17															
34		3.06 Staff Meeting	. 0 days	Tue 8/15/17	Tue 8/15/17	1								8/15						
35 36	門奈	3.07 Final 100% Submittal Preparation CC Summer Recess, 6/28-9/4	10 days	Wed 8/16/17 Wed 6/28/17	Tue 8/29/17 Mon 9/4/17							F		<u>-[::::::: </u>						
37		CC Authorization to Bid	49 days 1 day	Tue 9/5/17	Tue 9/5/17							E							1	
38		OO MARIONEARION (O DIQ	i uay	1 46 3/3/17	1 46 8/0/17	30,00					•				Ŋ				1	
39		PHASE IV: BIDDING	35 days	Wed 9/6/17	Tue 10/24/17		_		;										1	
40		4.01 RFI Responses and Addenda	35 days	Wed 9/6/17	Tue 10/24/17		_													
41								,	į			•							1	
42		PHASE C: CONSTRUCTION	60 days	Tue 10/24/17	Tue 1/16/18															
43		5.01 Pre-Construction Conference	0 days	Tue 10/24/17	Tue 10/24/17	40			•								10/24			
44		5.02 General Assistance	60 days	Wed 10/25/17	Tue 1/16/18	43										Ĭ				
45									Я Я 0 2							Donkonfa				
46		PHASE VI: POST CONSTRUCTION	5 days	Wed 1/17/18	Tue 1/23/18															J
47		6.01 Record Drawing Preparation	5 days	Wed 1/17/18	Tue 1/23/18	44							-2	****						
Project: 1	7016	ProiSched 17 0316 Task	Prog	ress		Summary			External Tas	sks		Deadline	Ţ							
Date: We	d 3/15/	17 Split	Miles			Project Summ	nary	•	External Mile	(accessored)		ane.	~							
		Opiit	1111	···-			··/ •													
								Page 1												