



**DATE:** February 10, 2015

**CATEGORY:** Consent

**DEPT.:** Public Works

**TITLE:** **Shoreline Boulevard Storm Drain Improvements, Project 10-40 – Accept Construction**

### **RECOMMENDATION**

Accept Shoreline Boulevard Storm Drain Improvements, Project 10-40, and authorize the final contract payment.

### **BACKGROUND**

On October 8, 2013, the City Council awarded the construction contract for the Shoreline Boulevard Storm Drain Improvements, Project 10-40, to Stoloski & Gonzalez, Inc., of Half Moon Bay, California, at the low bid price of \$628,539, which included a \$50,000 construction contingency. The project installed a new storm drain system and regraded and repaved a portion of the Shoreline Golf Links parking lot.

### **ANALYSIS**

The final construction cost of \$618,820 is within the construction budget of \$628,539 and included two change orders for storm drain pipe alignment changes and a final item adjustment change order totaling \$21,767. All work has been completed in accordance with the plans and specifications.

### **FISCAL IMPACT**

Shoreline Boulevard Storm Drain Improvements, Project 10-40, is funded with \$887,000 from the Shoreline Regional Community Fund. The total project expenditure is \$870,497, including the final construction cost, design, inspection, City administration, and other related costs. The remaining balance of \$16,503 will be returned to the Shoreline Regional Community Fund when the project is closed at the end of the fiscal year.

**ALTERNATIVES**

Determine that the improvements have not been completed in conformance with City standards and decline to accept the improvements until they are completed to the satisfaction of the Council.

**PUBLIC NOTICING** – Agenda posting.

Prepared by:

Rodrigo Z. Macaraeg  
Principal Civil Engineer

Approved by:

Michael A. Fuller  
Public Works Director

Daniel H. Rich  
City Manager

RZM/7/CAM  
919-02-10-15CR-E-2

cc: APWD – Solomon, PCE – Au, SPM – Wong, PWI-II – Brown, JE – Safi, JE – Wong,  
SPWI – Recall, F/c