

DATE: April 14, 2015

CATEGORY: Consent

DEPT.: Public Works

TITLE: Central Expressway Sidewalk

Improvements, Project 11-44 –

Accept Construction

RECOMMENDATION

Accept Central Expressway Sidewalk Improvements, Project 11-44, and authorize the final contract payment.

BACKGROUND

On April 22, 2014, the City Council awarded the construction contract for Central Expressway Sidewalk Improvements, Project 11-44, to Golden Bay Construction, Inc., of Hayward, California, at the low bid price of \$348,841, which included a \$38,000 construction contingency. The project installed new sidewalk, ADA curb ramps, new signalized pedestrian crosswalks, and landscaping and irrigation improvements on Central Expressway between Gemini Avenue and Moffett Boulevard.

ANALYSIS

The final construction cost of \$335,707 is within the construction budget of \$348,841 and included three change orders for additional electrical, striping, and grading work, and a final item adjustment change order totaling \$24,866. All work has been completed in accordance with the plans and specifications.

FISCAL IMPACT

Central Expressway Sidewalk Improvements, Project 11-44, is funded with \$325,000 from the Construction/Conveyance Tax Fund, \$150,000 from the Santa Clara Road Fund, and \$150,000 from the Transportation Development Act (TDA) Article 3 grant, for total funding of \$625,000. The total project expenditure is estimated to be \$625,000.

Central Expressway Sidewalk Improvements,
Project 11-44 – Accept Construction
April 14, 2015
Page 2 of 2

ALTERNATIVES

Determine that the improvements have not been completed in conformance with City standards and decline to accept the improvements until they are completed to the satisfaction of the Council.

PUBLIC NOTICING – Agenda posting.

Prepared by: Approved by:

Andy Chang Michael A. Fuller Senior Civil Engineer Public Works Director

> Daniel H. Rich City Manager

AC/7/CAM 913-04-14-15CR-E-1

cc: APWD—Solomon, PCE—Au, PCE—Macaraeg, SCE—Chang, ACE—Houghton, JE—Safi, SC/T, SPWI—Recall, F/c