

DATE: October 17, 2017

CATEGORY: Consent

DEPT.: Public Works

TITLE: Calderon Avenue Bike Lane

Improvements, Project 16-39 –

Accept Construction

RECOMMENDATION

Accept Calderon Avenue Bike Lane Improvements, Project 16-39, and authorize the final contract payment.

BACKGROUND

On June 14, 2016, the City Council authorized the award of the construction contract for Calderon Avenue Bike Lane Improvements, Project 16-39. The contract was awarded to Golden Bay Construction, Inc., of Hayward, California, at the low bid price of \$349,964.50, which included a \$40,000 construction contingency. The project resurfaced the existing pavement; modified a median island on Calderon Avenue; and installed loop detectors, striping, and green bike lanes on both sides of Calderon Avenue from Dana Street to Mercy Street.

ANALYSIS

The final construction cost of \$320,393 is within the construction budget of \$349,965 (rounded) and included one change order for additional traffic loops, traffic-rated signal pull box and additional excavation, a credit change order for Heritage tree removal, and a final item adjustment change order totaling \$10,428. All work has been completed in accordance with the plans and specifications.

FISCAL IMPACT

Calderon Avenue Bike Lane Improvements, Project 16-39, is funded with \$170,000 from a corporate contribution (Google), \$80,000 from Construction/Conveyance Tax Fund, \$110,000 from the Street Resurfacing Program, Project 14-01 (Gas Tax Fund), and \$90,000 from the Green Bike Lane Pilot, Project 15-48 (Construction/Conveyance Tax Fund), for total funding of \$450,000. The total project expenditure is approximately

\$425,000. Any funds remaining will be returned proportionately to the Gas Tax Fund and to the Construction/Conveyance Tax Fund when the project is closed.

ALTERNATIVES

Determine that the improvements have not been completed in conformance with City standards and decline to accept the improvements until they are completed to the satisfaction of the Council.

PUBLIC NOTICING – Agenda posting.

Prepared by: Approved by:

Neli Avramova Michael A. Fuller Assistant Engineer Public Works Director

Reviewed by: Audrey Seymour Ramberg

Assistant City Manager

Rajni Sukhwani Senior Civil Engineer

NA-RS/TS/7/CAM 943-10-17-17CR-E

cc: APWD—Solomon, PCE—Macaraeg, PCE—Au, SCE—Sukhwani, AE—Avramova, AE—Gabon, cmvgis@mountainview.gov