



DATE: December 6, 2016

CATEGORY: Consent

DEPT.: Public Works

TITLE: **Crosswalk Improvements at W. Middlefield/Independence/Thaddeus, Project 15-23 – Accept Construction**

RECOMMENDATION

Accept Crosswalk Improvements at W. Middlefield/Independence/Thaddeus, Project 15-23, and authorize the final contract payment.

BACKGROUND

On November 10, 2015, the City Council approved plans and specifications for Crosswalk Improvements at W. Middlefield/Independence/Thaddeus, Project 15-23, and authorized award of the construction contract if the low bid was within the project budget. The construction contract was awarded to Guerra Construction Group of Santa Clara, California, at the low bid price of \$237,650 which included a \$19,000 construction contingency. The project installed In-Roadway Warning Lights, LED-enhanced pedestrian crossing warning signs, pedestrian push buttons, improved signage and striping, and constructed ADA-compliant curb ramps on four corners of the intersection. The project improved drivers' awareness of the existing crosswalk.

ANALYSIS

The final construction cost of \$197,640 is within the construction contract of \$237,650 and included a final item adjustment change order resulting in contract savings of \$21,010. All work has been completed in accordance with the plans and specifications.

FISCAL IMPACT

The Crosswalk Improvements at W. Middlefield/Independence/Thaddeus, Project 15-23, is funded with \$184,290 from Transportation Development Act (TDA) funds and \$99,000 from the Construction/Conveyance Tax Fund for total funding of \$283,290.

The total project expenditure is estimated to be \$241,000. Remaining funds will be returned to the Construction/Conveyance Tax Fund when the project is closed.

ALTERNATIVE

Determine that the improvements have not been completed in conformance with City standards and decline to accept the improvements until they are completed to the satisfaction of the Council.

PUBLIC NOTICING – Agenda posting.

Prepared by:

Tasnuva Safi
Assistant Engineer

Reviewed by:

Rodrigo Z. Macaraeg
Principal Civil Engineer

Approved by:

Michael A. Fuller
Public Works Director

Audrey Seymour Ramberg
Assistant City Manager

TS-RZM/TS/7/CAM
919-12-06-16CR-E-2

cc: APWD – Solomon, PCE – Macaraeg, CTE, STE – Aggarwal, SPWI, AE – Safi,
AAII – Goedicke, SC/T, PCE – Arango, cmvgis@mountainview.gov, F/c