



DATE: February 23, 2016

CATEGORY: Consent

DEPT.: Public Works

TITLE: **2014-15 Street Lane Line and Legend Repainting, Project 15-12 – Accept Construction**

RECOMMENDATION

Accept 2014-15 Street Lane Line and Legend Repainting, Project 15-12, and authorize the final contract payment.

BACKGROUND

On May 20, 2014, the City Council authorized the award of the construction contract for 2014-15 Street Lane Line and Legend Repainting, Project 15-12. The contract was awarded to Safety Striping Services, Inc., of Goshen, California, at the low bid price of \$326,507, including a \$40,000 construction contingency. The work included repainting traffic lines, pavement markings, and legends Citywide. The yellow crosswalks and legends were completed before the start of school.

ANALYSIS

The final construction cost of \$287,947 is within the construction budget of \$326,507, which included two change orders and a final item adjustment change order totaling \$1,441. All work has been completed in accordance with the plans and specifications.

FISCAL IMPACT

The 2014-15 Street Lane Line and Legend Repainting, Project 15-12, is funded with \$416,000 from the Construction/Conveyance Tax Fund. The total project expenditure is approximately \$360,000. The remaining balance will be returned to the Construction/Conveyance Tax Fund.

ALTERNATIVE

Determine that the improvements have not been completed in conformance with City standards and decline to accept the improvements until they are completed to the satisfaction of the Council.

PUBLIC NOTICING – Agenda posting.

Prepared by:

Glenn Wong
Junior Engineer

Reviewed by:

Rodrigo Z. Macaraeg
Principal Civil Engineer

Approved by:

Michael A. Fuller
Public Works Director

Daniel H. Rich
City Manager

GW-RZM/TS/7/CAM
919-02-23-16CR-E-5

cc: APWD – Solomon, PCE – Macaraeg, SPWI, AE – Tran, JE – Wong, SC/T, AE –
Patel, AAI – Grimm